2023-2024

PROJECTS MANAGEMENTS CONSULTANCY REPORT

Client: Executive Engineer, Yelahanka Division, BBMP, Bangalore.

Agency: Sri G Mahendra (Sree Manojava Enterprises) , Contractor, Bangalore.

Name of Work : "Repairs and maintenance of Footpaths in Attur ward no-04 of Yelahanka Satellite Town Sub Division", BBMP, Bangalore.

CIVIL AIM CONSULTANTS & ENGINEERS

An ISO 9001: 2015 Certified Company

NABL Accredited as per ISO-17025: 2017 Laboratory

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work : "Repairs and maintenance of Footpaths in Attur ward no-04 of Yelahanka Satellite Town Sub Division", BBMP, Bangalore.

Name of Client	:	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	:	**Sri G Mahendra (Sree Manojava Enterprises) , Contractor, Bangalore.**
Bill Amount	:	:	Rs. 25.03Lakhs
Date of Inspection	:	:	06.11.2023
Status of Bill	:	:	1st & Final Bill
In the Presence of	:	:	**Assistant Engineer (W.No.04) ,** Yelahanka Division,BBMP, Bangalore.
	:	:	(b) **Mr. Prajwal ,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

Sl.No	Description of the Item	Unit	Qty	Comments / observations
1	Removing and resetting Cobble Stone.	Sqm	367.49	Work done up to the billed quantity and Quality is satisfactory
2	Removing and resetting of Kerb Stone	M	281.50	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-೧೦೬

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates	Cum	86.83	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 30Mpa per IRC SP 63:2018 & 1558 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level , including cost of materials, labour and Usage charges of machinery complete as per specifications.	Sqm	157.45	Work done up to the billed quantity and Quality is satisfactory
5	Supplying and fixing M15 grade precast cement concrete Kerb stones for Roadway, Sidewalls and gutters fixed with CM 1:3 fixed and finsihed in line as per direction of Engineer in charge. (The cost of PCC shall be paid extra) 600 x 300 x 150 mm Kerb Stone	Nos	269.00	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

6	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	352.44	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M25 with OPC cement,@340kgs/cum with 20mm and down size graded granite metal coarse aggregate @0.70cum and fine aggregate & 0.74 cum with superplasticizer machine,mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work	Sqm	257.40	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M25 with OPC cement,@340kgs/cum with 20mm and down size graded granite metal coarse aggregate @0.70cum and fine aggregate & 0.74 cum with superplasticizer machine,mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work	Sqm	169.20	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory